

PWD, Sonitpur State Road Division, Tezpur

Name of scheme with year	Implementing Department	Goals	Milestone/Target for the long year term	Financial Parameters (Rs.in L.)	Critical Process Planning/Extension/Monitoring/Evaluation Citizen engagement	Remarks if any	
1	2	3	4	5	6	7	
PMGSY(Left out Br.) for 2013-14	P W D S O N I T P U R S T A T E R O A D D I V I S I O N	Rural connectivity for all weather road with District Head Quarters, Sub-Division, Hear quarter, Market, National Highway, State High way, Major District Road Etc.					
Construction of RCC Br. No. 4/1on NH-52 to Bhangamandir Rd.Pkg.No AS-22-101 (Borsola Block)			2/4/16	203.70	30/9/16	Physical progress=97%	
Ghogra Kachari to Narayankati Bengali (i) Br.No. 1/1.Pkg.No AS-22-102 (Dhekiajuli Block)			14/11/15	538.94	30/9/16	Physical progress=96%	
Ghogra Kachari to Narayankati Bengali,Pkg.No. AS-22-102 (Dhekiajuli Block) Br.No.3/2						Physical progress=60%	
Ghogra Kachari to Narayankati Bengali, Pkg. No.AS-22-103 (Dhekiajuli Block) Br.No. 7/2						Physical progress=80%	
Ghogra Kachari to Narayankati Bengali, Pkg. No.AS-22-103 (Dhekiajuli Block) Br.No. 10/2						Physical progress=96%	
PMGSY(ADB) RCIP Batch II for 2013-14							
Dighalijuli to Rikamari Bengali (T01 to Dighalijuli NK) Pkg. No. AS-22-149 (Dhekiajuli Block)			9/6/15	141.80	31/7/16	Physical progress=82%	
Mahkhowajan to Amguri Kachari (T-04 to Mahkhowajan gaon. Pkg. No. AS-22-151 (Borsola Block)			16/6/15	107.87	30/9/16	Physical progress=56%	
Katanibari to Bhergaon, Package No. AS-22-164 (Dhekiajuli Block)			22/2/16	77.44	31/7/16	Physical progress=100 %	
Construction of Building work for establishment of RRNMU at Tezpur Package No.AS-22-RRNMU			18/11/16	591.18		Physical progress=31%	
Natunpam to NH-52, Package No. AS-22-168 , (Barchalla Block)			1/3/17	128.019		Physical progress=4%	

Executive Engineer,PWD
Sonitpur State Road Division,Tezpur

FORMAT FOR SUBMISSION OF INFORMATION

Name of scheme with year	Implementing Department	Goals	Milestone/Target for the long year term	Financial Parameters (Rs.in L.)	Critical Process Planning/Extension/Monitoring/Evaluation on Citizen engagement	Remarks if any	
1	2	3	4	5	6	7	
NLCPR FOR THE YEAR 2013-14	PWD SONITPUR STATE ROAD DIVISION	To convert the SPT Bridges to permanent RCC bridges in better communication in long term nature & also for carrying the agricultural product to the market/Head quarter for better beneficiary of the farmers.	27/2/16	552.50	31/12/216	Physical progress=69%	
Construction of RCC Br. No. 2/1 over river Belsiri on Dhekipelua to Belsiri TE connecting NH-52 under NLCPR		Annual Plan (General Areas) for 2014-15					
Improvement of Road from Bamunghula to Rangajan (from NH-52 to Bamunghula to Baithabhanga) (Ch.0.00m to 1100.00m) under A.P.(Gnl.Area) for the year 2014-15		Through proper communication	6/5/15	44.429	30/09/16	Physical progress=77%	
Improvement of Rudrapath Tinkeswar Dewalaya Mandir Road (Ch.0.00m to Ch.1000.00m) under A.P.General Area) for the year 2014-15 under Sonitpur State Road Division.			1/6/15	49.660	30/09/16	Physical progress=68%	
Improvement of road from Harihar Mandir Path to Balisatra Link Road at Bamparbatia (Ch.0.00m to Ch.950.00m) under A.P. (General Area) for the year 2014-15 under Sonitpur State Road Division.			1/6/15	30.870	30/09/16	Physical progress=68%	
SCSP 2015-16							
Improvement of road from Borjuli 17 Nos. Line to Natun Ghatua ,(Ch. 0.00M to Ch. 0593M) under A.P.(SCSP) for the year 2015-16- Rangapara LAC (AA No RBPC.240/2015/14 dt.25/1/2016. Rs.50.00L)			30/6/16	49.997	30/9/16	Physical progress=15%	
Improvement of Polo Field to Dhekiargaon via Bamungaon Road(Ch.0.00m to ch.1280.00m)			30/9/16	49.988		Work not started.	

under AP(SCSP) for the year 2015-16. Tezpur LAC(AA No. RBPC.352/2015/18 Dtd.24/2/2016) Rs .50.00L						
---	--	--	--	--	--	--

Executive Engineer,PWD
Sonitpur State Road Division,Tezpur

FORMAT FOR SUBMISSION OF INFORMATION

Name of scheme with year	Implementing Department	Goals	Milestone/ Target for the long year term	Financial Parameters (Rs.in L.)	Critical Process Planning/ Extension / Monitoring/Evaluation Citizen engagement	Remarks if any	
1	2	3	4	5	6	7	
UNTIED SCA 2011-12	P W D S o n i t p u r S t a t e R o a d D i v i s i o n	Through proper communication					
Improvement of Mission Chariali to ASTC Bus Stand unser Untied SCA for 2011-12. (Road Length=4.600km)			1/6/14	1182.263	30/9/16	Physical progress=99%	
Construction of RCC Bridge No.30/1 onThelamara NH-52 to Bandormari Bindukuri Khanamukh Road (Bridge length=50.00m)			23/2/14	195.88	30/9/16	Physical progress=89%	
Construction of RCC Bridge No.5/1 on Chagaliahat to Khelmati Borjuli Road (Bridge length=33.00m)				165.87		Physical progress=100%	
Construction of RCC Bridge No.6/1 over river Dikorai on Jamuguri Nagsankar road (Bridge length=29.00m)				167.27		Physical progress=92%	
H/A 3054 (Non-Plan)2015-16							
Repairs of road from Borjuli T.E. Centre to Khelmati (From Ch. 11735.00M to Ch. 12240.00M & Ch. 15000.00M to Ch.16260.00M) for the year 2015-16 , RANGAPARA LAC (FWO-T/REPAIR/SE/10/2015-16/6609 dt. 26/2/16)(AA No. DA5R.696/2015/pt/37 dt. 13/1/2016 , Rs. 25.00L)			25/4/16	24.979	30/6/16	Physical progress=5%	
H/A 5054 (Non-Plan)2014-15							
Imp. Of road from NH-52 (Near weekly market) to Seed Firm (Ch.0.00m to Ch.940.00m) under "5054" Non-Plan for the year 2014-15.Gr-I			6/7/15	49.965		Physical progress=40% (Work terminated & allotted to other contractor)	
Imp. Of road from NH-52 (Near weekly market)			19/9/16	37.77		Physical	

to Seed Firm (Ch.0.00m to Ch.940.00m) under "5054" Non-Plan for the year 2014-15.Gr-I(Balance Work)					progress=43%
Impt. Of L.B.Road (Lambodar Bora Path) (Ch.0.00m to 773.00m) for the year 2015-16.			1/9/16	84.66	Physical progress=40%

Executi
ve

Engineer,PWD
Sonitpur State Road Division,Tezpur

FORMAT FOR SUBMISSION OF INFORMATION

Name of scheme with year	Implementing Department	Goals	Milestone/Target for the long year term	Financial Parameters (Rs.in L.)	Critical Process Planning/Extension/ Monitoring/Evaluation Citizen engagement	Remarks if any	
1	2	3	4	5	6	7	
C.M's Special Package2014-15							
Construction of RCC Bridge No.2/1 on Hirajuli Centre to Hirajuli T.E. Under CM's Spl.package (i) conversion of 500 Nos of wooden Bridges into RCC Brgdes- Annual Plan2015-16 in Sonitpur Dist.(Pack.No.CM's Spl/2015-16/ Son-01)	P.W.D Sonitpur State Road Division	To convert the SPT Bridges to permanent RCC bridges in better communication in long term nature	22/8/17	156.209		Physical progress=1%	
Construction of RCC Bridge No.4/3 over Dhologuri morasuti Channel on Kalisthan Bhangamandir Road under CM's Spl.package (i) conversion of 500 Nos of wooden Bridges into RCC Brgdes- Annual Plan2015-16 in Sonitpur Dist.(Pack.No.CM's Spl/2015-16/ Son-02)			22/8/17	151.229		Physical progress=1%	
Construction of RCC Bridge No.4/1 on Sopai Jhargaon Road under CM's Spl.package (i) conversion of 500 Nos of wooden Bridges into RCC Brgdes- Annual Plan2015-16 in Sonitpur Dist.(Pack.No.CM's Spl/2015-16/ Son-03)			22/2/17	134.764		Physical progress=1%	
Fakhruddin Ali Ahmed Paki Path Nirman Achani for the year 2015-16							
Construction of road from Belsiri to Abhoi Center (Ch.5200.00M to Ch.12000.00M), Package No. FAPNA/ SON/Spl/01		Through proper communication for security personnel.		1/8/16	138.50		Physical progress=95%
Construction of road from Batasipur to Abhoi Center (Ch.0.00M to Ch.6300.00M), Package No. FAPNA/ SON/Spl/03			1/8/16	140.35		Physical progress=95%	
Construction of road from Hugarjuli to Khaubla Center (Ch.0.00M to Ch.12000.00M), Package No. FAPNA/ SON/Spl/04			1/8/16	175.65		Physical progress=95%	
Improvement of road Tarajuli to Dayalpur (Ch.4400.00M to Ch.9100.00M & Ch.9400.00M to Ch. 11000.00M), Package No. FAPNA/ SON/Spl/05			1/8/16	134.36		Physical progress=95%	
Construction of road from Batasipur to Mouriapur Center (Ch.600.00M to Ch.6300.00M),			27/4/16	83.742	10/6/16		Physical progress=100%

Executi
ve
Engine
er,PW
D
Sonitp
ur
State
Road
Divisio
n,Tezp
ur